

Original / Duplicate / Triplicate
CONTRACT CERTIFICATE

No. 2nd and Final

(For Other Works)

Date.....20.....

Division- **Dasarahalli Division**

Bill Received No. 22 Dated. 30/5/2020 Cash Book Voucher No. dated.

Scheduled Docket No.

Head of Account:

Name of Work: Improvements and Asphalting to AGB Layout Railway parallel road and 80 feet Southern side Cross roads in ward No 12, Shettyhalli Sub Division.

Job code No:

Certified that the measurements were taken by me on 14/05/2020 and recorded in pages 486613 - 486615
Of measurement Book No. 4867/2019-20 and that the work is satisfactorily executed.

Officer-in-charge of work

EXECUTIVE ENGINEER-4

KRIDL, BBMP DIVISION

BENGALURU-560 010

Certified that the measurements were taken by me on 14/05/2020 and found correct. The work is satisfactorily executed.
Further that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment

012-19-000055

Sub-Division Officer

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being.....percent Rs.....
- 3) Deduct amount to be held in Balance
- 4) Deduct Payment :
 - a) Amount of previous payment as in the Office Cash Book Voucher No. Dated. S.D No.
 - Amount adjusted towards cash advance recovery of
 - b) Payments cost store or other materials supplied.
 - Now made recovery of amount creditable to this/other work
 - Amount paid on this bill Cheque/Cash
- 5) Balance being unpaid value of work done held in reserve
- 6) Deduct cash advance made on the office Cash Book Voucher No. date less adjustments
- 7) Net amount due to or from contractor
- Unadjusted items
- 8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied

Bill Amount → 17576803 = ∞
1st and Part Bill → 17790811 = ∞
2nd and Final Bill → 17859322 = ∞
 IT → 35719 = ∞ 1701912
 Lav → 17859 = ∞
 CBF → 1786 = ∞
 Poy → 23210 = ∞ (-)
 FSD → 89297 = ∞
 GST → 15946 = ∞
 SGT → 15946 = ∞
 Pines → 8000 = ∞
207763 = ∞

Net Amount → 1578169 = ∞

Contractor's Signature

Received Rs. (in words)

By Cash and by adjustment of Payment as per memorandum.

EXECUTIVE ENGINEER-4

KRIDL, BBMP DIVISION

BENGALURU-560 010

Witnesses:

(For use in the Office)

1.

2.

Dated.

Paid by me by cheque No. Dated.

Cash Rs. Dated.

Initials of Officer Making Payment

1701912 -
17859322 = ∞
1494150 / 1578169 = ∞
 Fifteen Lakh Seventy Eight thousand
 One Hundred Sixty Nine only
207763 = ∞
 by accountancies
 Accounts Superintendent
 Exec. Engineer
B.B.M.P Dasarahalli Division

Name of Work:Improvements and Asphalting to AGB Layout Railway parallel road and 80 feet Southern side Cross roads in ward No 12, Shettyhalli Sub Division

ABSTRACT - R.A BILL No.02

ABSTRACT

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement			Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount		Qty	Rate in Rs	Amount	Qty	Amount
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications 10km lead= 57+2.0x1.28x10 =82.60	Cum	2026.55	220.40	446651.62	2026.55	446651.62		0.00	220.40	0.00	0.00	446651.62
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per	Cum	337.76	5421.90	1831300.94	337.55	1830162.345		0.00	5421.90	0.00	0.00	1830162.35

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to Date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
3	Providing and laying plain/reinforced concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specificationsdo- Wall &	Cum	572.26	7070.20	4045992.65	572.00	4044154.4	0.00	7070.20	0.00	0.00	4044154.40

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to Date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification (I No-28.8.2,P No-	Tonne	42.92	72326.98	3104273.98	42.86	3099934.363	0.00	72326.98	0.00	0.00	3099934.36
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of all materials, labour,hire charges of machinery, loading, unloading,lead and lift,transportation etc ,complete. (Data Rate)	Sqm	1608.30	2208.00	3551126.40	1608.30	3551126.4	0.00	2208.00	0.00	0.00	3551126.40
						1608.26	3551038.00					3551038.00

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
6	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar & stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, HOM, curing complete as per cement specifications.do - cement mortar 1:6	cum	31.24	4871.76	152193.78	31.24	152193.7824	0.00	4871.76	0.00	0.00	152193.78
7	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, HOM curing complete as per specifications.- do - cement mortar 1:4	Sqm	69.42	148.40	10301.93	69.42	10301.928	0.00	148.40	0.00	0.00	10301.93

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
8	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including cost of work,curing,including cost of all materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer	sqm	96.83	5241.00	507486.03	96.83	507486.03	0.00	5241.00	0.00	0.00	507486.03
9	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications (I No-19.64,P No147)	cum	537.50	69.06	37119.75	537.28	37104.5568	0.00	69.06	0.00	0.00	37104.56
10	Compaction of original ground by mechanical means including filling in depression occurring during rolling including cost of all labour, HOM complete as per specifications	Cum	2150.00	6.36	13674.00	2149.10	13668.276	0.00	6.36	0.00	0.00	13668.28

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
11	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications Clause 401 of MORTH V Revision. (I No-20.5,P No-153)	Cum	322.50	1994.92	643361.70	322.37	643102.3604	0.00	1994.92	0.00	322.37	643102.36
12	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per	cum	483.75	2001.28	968119.20	483.55	967718.944	0.00	2001.28	0.00	0.00	967718.94

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
13	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision(P.No-158, I No-21.6)	Sqm	2150.00	29.68	63812.00	0.00	0.00	2149.10	29.68	63785.29	2150.00 2149.10	63785.29
14	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications (P.No-161, I No-21.7)	Sqm	2150.00	12.72	27348.00	0.00	0.00	2149.10	12.72	27336.55	2150.00 2149.10	27336.55

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
15	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revision using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-	Cum	107.50	6858.20	737256.50	0.00	0.00	107.46	6858.20	736982.17	107.50 107.46	736982.17

Sl No	Description of Work	Unit	As per Schedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs	Amount	Qty	Amount
16	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision using 40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm	Cum	86.00	7911.84	680418.24	0.00	0.00	85.96	7911.84	680101.77	85.96	680101.77

